## CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES FOR THE 3rd QUARTER, CY 2014

9/1/2014

8/20/2014

8/16/2013

8/16/2013

4/1/2014

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

12/20/2014

1/20/2015

11/16/2013

8/16/2013

11/30/2014

Philhealth Capitation Fund

Water Supply Project

PDAF PIMENTEL Financial Assisitance/Victims

Cash Incentive/Organic Agriculture Award

Construction of Overland Transport Terminal

2013 Agri-Pinay Rice Achievers Award

Awardee as Outstanding Municipality

Establishment of Production Farms

Const. Of 1 Unit Mechanical Dryer

Social Pension indigent Senior Citizen

Improvements of TB Dots Building

Establishment of Organic Trading Post

ERNÁLM. FUNA, CPA

Municipal Accountant

Province, City or Municipality: Municipality of Braulio E. Dujali						
Program or Project				Towart	Project Status	
				Target Completion	% of	Total Cost Incurred to
	Location	Total Cost	Date Started	Date	Completion	Date

B.E. Dujali

B.E. Dujali

B.E. Dujali

B.E. Dujali

B.E. Dujali

P6 B.E. Dujali

Magupising

Cabayangan

Bacali

B.E. Dujali

Govt. Compound

P6 B.E. Dujali

Location Total Cost Date Started

200,000.00

1,000,000.00

1,000,000.00

110,000.00

1,000,000.00

3,500,000.00

1,392,000.00

1,000,000.00

39,000.00

200,000.00

1,500,000.00

Completion

97.50%

96.51%

0.00%

45.41%

0.00%

36.14%

99.17%

99.94%

92.31%

92.42%

75.06%

No. of Extensions, if anv

288,980.95

194,999.99

965,107.00

49,950.00

1,264,896.00

1,380,500.00

999,416.25

36,000.00

184,841.00

1,125,974.74

Municipal Mayor

Remarks

On going Supporting Documents on process of recepient

On going

Started Already

On going

On going

On going Waiting for the supporting

documents for last payment

Waiting for the supporting

documents for last payment Finished, unexpended amount

return to DSWD RXI Waiting for the supporting

documents for last payment

On going