Trust Fund Utilization Downloaded from Other NGAS As of March 31, 2019

Province, City or Municipality: Municipality of Braulio E. Dujali								
Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions.	
					% of Completion	Total Cost Incurred to Date	if any	Remarks
Lead For health Project	B.E. Dujali	875,501.00	Feb. 2006		95.07%	832,323.95		balance to be returned to the Bureau of treasury
PCF- Good Governance	B.E. Dujali	3,000,000.00	12/23/2016		1.00%	30,000.00		waiting for the supporting documents for payment
SALINTUBIG 2017	Cabayangan	9,600,000.00	10/4/2017		0.00%	_		for processing
DILG-Evacuation Facility	Brgy. Dujali	1,000,000.00	4/19/2017		100.00%	999,978.98		On going
DILG-Provision of Potable Water Supply	Magupising	4,000,000.00	4/19/2017		87.46%	3,498,400.00		Waiting for the supporting documents for last payment
DILG-Core local Access of road	Cabayangan	5,237,000.00	12/19/2017		99.29%	5,200,000.00		On going
DILG-PCF SGLG Comp. Of Public Market	B.E. Dujali	2,000,000.00	12/16/2017		100.00%	1,999,983.17		On going
DOLE-BUB-Flower & Vegetable Production & Meat Processing	B.E. Dujali	1,000,000.00	10/10/2018		99.75%	997,475.00		waiting for the supporting documents for payment
BT-DILG- Evacuation Facility	Brgy. Dujali	1,000,000.00	5/2/2018		100.00%	999,981.60		waiting for the supporting documents for payment
BT-DILG- Local Road Rehab/Improvement	Sitio Pawas Brgy Dujali	4,000,000.00	12/20/2018		100.00%	3,999,999.90		waiting for the supporting documents for payment
BT-DILG-Rehab of Evacuation Center	Brgy. Dujali	1,610,542.00	10/10/2018		100.00%	1,610,541.67		waiting for the supporting documents for payment
DILG Flood Control Project	B.E. Dujali	4,800,000.00	9/7/2015		100.00%	4,800,000.00		waiting for the supporting documents for payment
We hereby certify that we have r ERNALM: FUNA, CPA Municipal Accountant	reviewed the contents and he	reby attest to the	veracity and correc	tness of the data		contained in this doc AH MARIE A. MORAL Municipal Mayor		