## Trust Fund Utilization Downloaded from Other NGAS As of June 30, 2019

Province, City or Municipality: Municipality of Braulio E. Dujali

Program or Project		Total Cost	Date Started	Target Completion Date	Project Status		-No. of Extensions,	
	Location				% of	Total Cost Incurred	if any	Remarks
					Completion	to Date		
Lead For health Project	B.E. Dujali	875,501.00	Feb. 2006		95.07%	832,323.95		balance to be returned to the Bureau of treasury
PCF- Good Governance	B.E. Dujali	3,000,000.00	12/23/2016		0.00%	-		on process
SALINTUBIG 2017	Cabayangan	9,600,000.00	10/4/2017		0.00%	-		for processing
DILG-Evacuation Facility	Brgy. Dujali	1,000,000.00	4/19/2017		100.00%	999,978.98		On going
DILG-Provision of Potable Water Supply	Magupising	4,000,000.00	4/19/2017		87.46%	3,498,400.00		Waiting for the supporting documents for last payment
DILG-Core local Access of road	Cabayangan	5,237,000.00	12/19/2017		99.29%	5,200,000.00		On going
DILG-PCF SGLG Comp. Of Public Market	B.E. Dujali	2,000,000.00	12/16/2017		100.00%	1,999,983.17		On going
BT-DILG- Evacuation Facility	Brgy. Dujali	1,000,000.00	5/2/2018		100.00%	999,981.60		waiting for the supporting documents for payment
BT-DILG- Local Road Rehab/Improvement	Sitio Pawas Brgy Dujali	4,000,000.00	12/20/2018		100.00%	3,999,999.90		waiting for the supporting documents for payment
BT-DILG-Rehab of Evacuation Center	Brgy. Dujali	1,610,542.00	10/10/2018		100.00%	1,610,541.67		waiting for the supporting documents for payment
DILG Flood Control Project	B.E. Dujali	4,800,000.00	9/7/2015		100.00%	4,800,000.00		waiting for the supporting documents for payment
We hereby certify that we hat we have have have have have have have hav	ive reviewed the contents and he	reby attest to the	veracity and correc	tness of the data		o contained in this do AH MARIE A. MORAL Municipal Mayor		