


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**3rd QUARTER, CY 2019**

Municipality of Braulio E. Dujali

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Local Road Rehab/Improvement	Sitio Pawas	4,000,000.00	3/28/2019	7/12/2019	40%	-	52 days	on going
Provision of Pot. Water Supply	Magupising	4,000,000.00	5/11/2018	12/7/2018	100%	3,142,759.20		completed
Rehab. Of Evacuation Center	Kalahi Bldg.	1,610,542.00	10/10/2018	12/9/2018	100%	1,550,536.34		completed
Const. of Level II Water System	Balisong, Pawas Cabayanan	12,000,000.00	1/24/2019	5/17/2020	59.48%	7,137,900.00	240 days	on going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**SOL P. SAGUNDA**  
 Budget Officer

  
**ERNAN M. FUNA, CPA**  
 Municipal Accountant

  
**ATTY. LEAH MARIE MORAL ROMANO**  
 Local Chief Executive