



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
3rd QUARTER, CY 2020

Municipality of Braulio E. Dujali

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Local Road Rehab/Improvement	Sitio Pawas	4,000,000.00	3/28/2019	7/12/2019	100%	4,000,000.00	52 days	completed
Const. of Level II Water System	Balisong, Pawas Cabayanan	9,600,000.00	1/24/2019	5/17/2020	59.48%	7,137,900.00	240 days	on going
Const. of New Evacuation Center Dujali	B.E. Dujali	4,200,000.00						on going
DDR-Rescue Vehicle	B.E. Dujali	2,190,000.00						on processing
Concreting of Drainage Canal	B.E. Dujali	8,000,000.00						on processing
Local Access Road	B.E. Dujali	4,144,000.00						on processing
Salintubig Batch 6	B.E. Dujali	12,649.37						on processing

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


SOL P. CAGUNDA
 Budget Officer


ERNANI M. FUNA, CPA
 Municipal Accountant


ATTY. LEAH MARIE MORAL ROMANO
 Local Chief Executive