



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
4th QUARTER, CY 2019

Municipality of Braulio E. Dujali

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Local Road Rehab/Improvement	Sitio Pawas	4,000,000.00	3/28/2019	7/12/2019	40%		52 days	on going
Provision of Pot. Water Supply	Magupising	4,000,000.00	5/11/2018	12/7/2018	100%	3,498,400.00		completed
Const. of Level II Water System	Balisong, Pawas Cabayanan	9,600,000.00	1/24/2019	5/17/2020	59.48%	7,137,900.00	240 days	on going
Const. of New Evacuation Center Dujali	B.E. Dujali	4,200,000.00						on processing
DDR-Rescue Vehicle	B.E. Dujali	2,190,000.00						on processing
Concreting of Drainage Canal	B.E. Dujali	8,000,000.00						on processing

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


SOL P. CAGUNDA
 Budget Officer


ERNAN M. FUNA, CPA
 Municipal Accountant


ATTY. LEAH MARIE MORAL ROMANO
 Local Chief Executive