



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
4TH QUARTER, CY 2020**


Municipality of Braulio E. Dujali

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Const. of Level II Water System	Balisong, Pawas Cabayangan	9,600,000.00	1/24/2019	5/17/2020	59.48%	7,137,900.00	240 days	on going
Const. of New Evacuation Center Dujali	B.E. Dujali	4,200,000.00			85.57%	3,593,888.15		on going
DDR-Rescue Vehicle	B.E. Dujali	2,190,000.00						on processing
Concreting of Drainage Canal	B.E. Dujali	8,000,000.00			50.36%	4,028,474.74		on going
Local Access Road	B.E. Dujali	4,144,000.00						on processing
Salintubig Batch 6	B.E. Dujali	12,649,366.00						on processing
Livelihood Starter Kit Parents of Child Labor	B.E. Dujali	600,000.00						on processing

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**SOL P. CAGUNDA**  
 Budget Officer

  
**ERNAN M. FUNA, CPA**  
 Municipal Accountant

  
**ATTY. LEAH MARIE MORAL ROMANO**  
 Local Chief Executive