



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
1st QUARTER, CY 2021

Municipality of Braulio E. Dujali

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Const. of Level II Water System	Balisong, Pawas Cabayanan	9,600,000.00	1/24/2019	5/17/2020	59.48%	7,137,900.00	240 days	on going
Const. of New Evacuation Center Dujali	B. E. Dujali	4,200,000.00			85.57%	3,593,888.15		on going
DDR-Rescue Vehicle	B. E. Dujali	2,190,000.00						on processing
Concreting of Drainage Canal	B. E. Dujali	8,000,000.00			80.11%	6,408,883.49		on going
Local Access Road	B. E. Dujali	4,144,000.00				2,061,201.64		on processing
Salintubig Batch 6	B. E. Dujali	12,649,366.00						on processing
Livelihood Starter Kit Parents of Child Labor	B. E. Dujali	600,000.00						on processing
Construction of Child Development Center	B. E. Dujali	2,300,000.00						on processing

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


SOL F. CAGUNDA
 Budget Officer


ERNAN M. FUNA, CPA
 Municipal Accountant


ATTY. LEAH MARIE MORAL ROMANO
 Local Chief Executive