



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
2nd QUARTER, CY 2021**


Municipality of Braulio E. Dujali

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Const. of Level II Water System	Balisong, Pawas Cabayanan	9,600,000.00	1/24/2019	5/17/2020	59.48%	1,261,663.60	240 days	100% COMPLETED AS PER PROGRAM OF WORKS
Const. of New Evacuation Center Dujali	B.E. Dujali	4,200,000.00			85.57%	3,593,888.15		100% COMPLETED AS PER PROGRAM OF WORKS
DDR-Rescue Vehicle	B.E. Dujali	2,190,000.00			100%	0.00		100% DELIVERED AS PER SPECIFICATION
Concreting of Drainage Canal	B.E. Dujali	8,000,000.00			100%	6,408,883.49		100% COMPLETED AS PER PROGRAM OF WORKS
Local Access Road	B.E. Dujali	4,144,000.00			100%	2,061,201.64		100% COMPLETED AS PER PROGRAM OF WORKS
Salintubig Batch 6	B.E. Dujali	12,649,366.00				0.00		ON GOING CONSTRUCTION
Livelihood Starter Kit Parents of Child Labor	B.E. Dujali	600,000.00				0.00		on processing
Construction of Child Development Center	B.E. Dujali	2,300,000.00				0.00		ON GOING CONSTRUCTION

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**SOL B. CAGUNDA**  
Budget Officer

  
**ERNAN M. FUNA, CPA**  
Municipal Accountant

  
**ATTY. LEAH MARIE MORAL ROMANO**  
Local Chief Executive