


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
1ST QUARTER, CY 2022**

Municipality of Braulio E. Dujali

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Salintubig Batch 6	Dujali, New Casay, Cabayangan, Magupising	12,649,366.00	5/5/2021	11/11/2021	100%	12,128,027.60	None	in progress final billing due to election ban
Assistance to COVID 19 Vaccination	Braulio E. Dujali	173,328.00	-	-	100%	173,328.00	None	100% implemented
Concreting of Junction DIDP Dujali-Cabayangan	Dujali, Braulio E. Dujali	20,000,000.00	10/12/2021	10/4/2022	60%	13,220,027.44	None	In-progress as to construction and billing due to election ban

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**SOL E. CAGUNDA**  
Budget Officer

  
**ERNAN M. FUNA, CPA**  
Municipal Accountant

  
**ATTY. LEAH MARIE MORAL ROMANO**  
Local Chief Executive