



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
2ND QUARTER, CY 2022**

Municipality of Braulio E. Dujali

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Salintubig Batch 6	Dujali, New Casay, Cabay angan, Magupising	12,649,366.00	05/05/2021	11/11/2021	100%	12,128,027.60	None	Waiting for final billing of the contractor
Assistance to COVID 19 Vaccination	MHO Braulio E. Dujali	173,328.00	0.00	0.00	100%	173,328.00	None	100% implemented
Concreting of Junction DIDP Dujali-Cabay angan Road	Purok 2, Sitio Pawas Dujali, Braulio E. Dujali	20,000,000.00	12/10/2021	04/10/2022	90%	13,220,027.44	None	Waiting for final billing of the contractor
Construction and Rehabilitation of Riverwall of Mar Creek	Sitio Pawas, Dujali, Braulio E. Dujali	20,000,000.00	06/13/2022	09/13/2022	30%	0.00	None	In-progress as to construction

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**SOL P. CAGUNDA**  
Budget Officer

  
**ERNAN M. FUNA, CPA**  
Municipal Accountant

  
**ATTY. LEAH MARIE MORAL ROMANO**  
Local Chief Executive