


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
3rd QUARTER, CY 2022**

Municipality of Braulio E. Dujali

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Salintubig Batch 6	Dujali, New Casay, Cabay angan, Magupising	12,649,366.00	05/05/2021	11/11/2021	100%	12,643,341.30	None	100% completed and Unexpended Balance for refund to BTr
Assistance to COVID 19 Vaccination	MHO Braulio E. Dujali	173,328.00			100%	173,328.00	None	100% implemented
Concreting of Junction DIDP Dujali-Cabay angan Road	Purok 2, Sitio Pawas Dujali, Braulio E. Dujali	20,000,000.00	12/10/2021	04/10/2022	90%	13,220,027.44	None	Waiting for final billing of the contractor
Construction and Rehabilitation of Riverwall of Mar Creek	Sitio Pawas, Dujali, Braulio E. Dujali	20,000,000.00	06/13/2022	09/13/2022	85%	10,707,005.32	None	In-progress as to construction

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


SOL P. CAGUNDA
 Budget Officer


ERNAN M. FUNA, CPA
 Municipal Accountant


ATTY. LEAH MARIE MORAL ROMANO
 Local Chief Executive