



**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE THIRD QUARTER, CY 2020**

Province, City or Municipality: BRULIO E. DUJALI

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Complet	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b>								
Improvement of BFP Builinding at Brgy. Dujali	Purok 6, Dujali	300,000.00	2/20/2020	4/20/2020	96%	288,062.35	45 Days	Completed as per P.O.W
Rehabilitation of Magupising Water System	Brgy. Magupising	200,000.00						For Revision of program of works
Rehabilitation and Improvement of Protection Dikes at Brgy. Dujali, Tanglaw, and Magupising	Brgy. Dujali, Brgy. Tangalaw and Brgy. Magupising	1,000,000.00			79%	789,840.00		On going
Disaster Response for Covid - 19		4,942,345.51			0%	18,050.00		On going
<b>ECONOMIC DEVELOPMENT</b>								
Construction of Drainage Canal Infront of Braulio E. Dujali Public Market	Purok 6, Dujali	500,000.00			78%	390,670.00		100% Materials & 10 % Physical status of the project.
Improvement of MISSAD Roads at Brgy. Dujali	Barangay Dujali	1,000,000.00	4/20/2020	7/20/2020	95%	953,260.00	60 Days	On going
<b>OTHER SERVICES</b>								
Loan Amortization for Development Projects Finance by Borrowings		13,988,810.09			50%	6,961,951.53		Payment for loan (principal & interest)
<b>TOTAL</b>		<b>21,931,155.60</b>				<b>9,401,833.88</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**SOL J. CAGUNDA**  
Municipal Budget Officer

  
**ATTY. LEAH MARIE MORAL-ROMANO**  
Municipal Mayor

